

20 April 2015



## **Keysbrook Project update**

- Project development activities at Keysbrook ahead of schedule
- Construction activities well underway
- All long lead time equipment on order and on schedule
- Overall project on track for first sales in early 2016

MZI Resources Ltd (ASX:MZI) is pleased to provide the following update on progress at its flagship Keysbrook Project, 70 kilometres south of Perth in Western Australia.

At the end of March 2015, the project was slightly ahead of schedule at 44% complete against a planned 43%.

At the Keysbrook mine site, construction activities have focussed on establishment of the site access road and general bulk earthworks at the plant site, including excavation of the process water dams.

At the Mineral Separation Plant (MSP) owned by Doral Mineral Sands Pty Ltd, where MZI is expanding the existing facility, construction activities have focussed on establishing concrete footings for the new building extension and the erection of steelwork associated with a new dust management facility.

Procurement of long lead items is tracking to, or in some cases, better than schedule, with key components, including the thickener, spirals and coronostats all well advanced.

Recruiting is also well underway, with the first site based employees having started this month. MZI has a strong focus on the local community, with new mine employees recruited to date all living locally.

MZI Managing Director Trevor Matthews said: "To be almost halfway through the project development in only four months is a great achievement, and we are extremely pleased with the progress achieved to date. Further, we have been fortunate to have a high level of involvement from local businesses, which has been good for both the project and local community.

"The Keysbrook mine is in an enviable location and we are seeing good performance from our contractors and a very high calibre of candidates in our recruiting processes as a result."

Keysbrook is on track to commence commissioning in November 2015 with first sales scheduled for early 2016, producing over 95,000 tonnes of leucoxene and zircon products annually.

Photographs of progress to date are depicted over the next two pages.

## **COMPANY DIRECTORS**

Mal Randall Non-Executive Chairman

Trevor Matthews Managing Director

Nathan Wong
Non-Executive Director

Stephen Ward Non-Executive Director

## SENIOR MANAGEMENT

Mike Ferraro Chief Operating Officer

Peter Gazzard
Technical Director

John Traicos Legal Manager/Company Secretary

Jamie Wright Chief Development Officer

## **CONTACT DETAILS**

Principal & Registered Office Level 2, 100 Royal Street East Perth Western Australia 6004

Website www.mzi.com.au

Email admin@mzi.com.au

**Phone** +61(8) 9328 9800

*Fax* +61(8) 9328 9911

ABN: 52 077 221 722

ASX CODE: MZI



Figure 1: Zircon concentrate stockpile area at Picton MSP



Figure 2: Site works for the wet plant concentrator at Keysbrook



Figure 3: Process water dams being prepared



Figure 4: Trial assembly of the thickener



Figure 5: Steel erection at the MSP



Figure 6: One of the wet concentrator plant hoppers



Figure 7: Rotex Screens



Figure 9: Coronastats ready for delivery

For further details please contact:

**Trevor Matthews** *Managing Director* 

+61 8 9328 9800



Figure 8: Steel fabrication for the wet concentrator plant



Sign up to our mailing list at www.mzi.com.au