

# **ASX RELEASE**

Tellus Resources Ltd is an Australianbased oil, gas and mineral exploration company with licences in Utah, Madagascar, South Australia, Queensland and New South Wales.

#### **Directors:**

Robert Kennedy *(Chairman)*Carl Dorsch *(Managing Director)*Neil Young *(Non-Executive Director)* 

#### **Issued Shares:**

283,848,295 ordinary shares

#### **Tellus Resources Ltd**

ASX Code: TLU

**T:** +61 8 8100 9200 **F:** +61 8 8227 0544

Level 5, 70 Pirie Street

(PO Box 190, Rundle Mall)

**ADELAIDE 5000** 

**SOUTH AUSTRALIA** 

Website: www.tellusresources.com.au

**Enquiries:** 

Carl Dorsch

+61 (0)400 508 088 carl.dorsch@tellusresources.com.au

### **COVENANT MONDO WELL #1 UPDATE**

Tellus Resources Ltd ("TLU" or "the Company") is pleased to provide the weekly drilling operations summary below on the TWP USG #1 well. The well is the first in a two well farmin program in the Covenant Mondo conventional oil play located in Sevier County, Utah, USA.



TWP USG #1





## **WEEKLY DRILLING REPORT: TWP USG #1**

1. All times/dates reported as Utah time = ACSST less 17.5 hrs.

2. Depths reported as:

mTVD : true vertical depth, metres; mMD : measured depth, metres

ITEM	DETAIL
Well name	TWP USG #1
Permit	USG Lease, Sevier County, Utah, USA
Drilling Unit	SST Energy Corporation Rig # 54
TLU Working Interest	25%
Primary Targets	<ul> <li>Twin Creek Sandstone at 1773 mMD</li> <li>Navajo 1 Sandstone at 1890 mMD</li> <li>Navajo 2 Sandstone at 1960 mMD</li> </ul>
Spud time & date	13:45 hrs on 2 <sup>nd</sup> November 2014
Target depth (prognosed)	2256 mTVD, 2267 mMD
Total depth @ end of current week	■ 1883 mTVD (09:00 hrs on 9 Nov 2014)
Total depth @ end of previous week	■ 288 m
Metres drilled during week	■ 1595 m
Days from Spud	<b>-</b> 7.6
Activities during week	<ul> <li>Survey at 288m – 2.7deg: decide to pick up directional tools</li> <li>Pick up directional tools</li> <li>Drill 12 %" surface hole to 619.7mMD – hole section TD</li> <li>Run and cement 9 5/8" surface casing at 619mMD</li> <li>Nipple up and test BOP's</li> <li>Pick up 8 %" directional drill ass'y and RIH</li> <li>Drill out surface casing and drill 1m new hole</li> <li>Conduct FIT to EMW of 12.0 ppg</li> <li>Drill ahead in 8 %" production hole (directional)</li> </ul>
Current activities	■ Drill 8 ¾" production hole
Planned activities	Drill ahead in 8 ¾ " production hole
Other comments	Mud loggers rigged up and sampling